COMPLETION REPORT

1	Name of the work	Drilling of new Borewells at Ward No. 12, Dasarahalli Project Sub Division
2	Sanctioned Estimate No. & Date	EE/PD/TS/09/16-17/H/7116
3	Head of Account which is chargeable	012-15-000035
4	Instrument Order NO. & Date	EE/PD/DZ/WO/19/2016-17 05-07-2016
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	180 Days
b	Delay in Exculpation of Work	-
7	Measurement recorded in	MBNo. 662/12-13 P.No 66162-66170
8	Check Measurement of the Asst	66162 - 66170
9	Name of the office/official in charge of the work	B.B.M.P.
10	a) Asst. Eng/junior Eng	Sri M.K. Ravi
	b) Asst. Exe Engineer	Sri. Mahalasiddappa.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
5.00 Lakhs			

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi.N.K.

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560 073.